

Activity	Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat
	3/27	3/28	3/29	3/30	3/31	4/1	4/3	4/4	4/5	4/6	4/7	4/8	4/10	4/11	4/12	4/13	4/14	4/15
BUILDING 1																		
Framing	x	x	x	x	x													
Masonry	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	
HVAC Rough	x																	
Plumbing Rough													x	x	x	x	x	
Roofing							x	x	x	x	x		x	x	x	x	x	
Water Proof Terrace							x	x	x	x	x		x	x	x			
Framing/Glass																x	x	x
BUILDING 2																		
Drywall	x	x	x															
Tape/ Finish					x	x	x	x	x	x	x	x	x	x	x	x	x	
Casework				x	x	x	x	x	x	x	x		x	x	x	x	x	
Siding	x	x	x	x	x	x	x	x	x	x								
Composit Decking	x	x	x	x	x	x	x	x	x									
BUILDING 3																		
Drywall	x	x	x	x	x	x	x	x	x	x		x						
Tape/ finish	x	x	x	x	x	x	x	x	x	x	x	x						
Siding									x	x	x	x	x	x	x	x	x	x
Composit Decking									x	x	x	x	x	x	x	x		
BUILDING 4																		
Drywall	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x
Tape/Finish	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x
Pluming/ Electric	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x			
Brick/Stone							x	x	x	x	x	x	x	x	x			
Exterior insulation	x																	
BUILDING 5																		
Roofing	x	x	x	x	x	x												
Elec. Rough	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	
Pluming rough	x	x	x	x	x	x	x	x	x	x								
Drywall													x	x	x	x	x	x